


NAVY MARINE CORPS INTRANET GOVERNMENT FURNISHED FACILITIES COMMUNICATION PROCESSES



Curt Kronberg
Navy PMO GFF Facilities Manager





1 October 2004

INFORMATION PAPER

SUBJECT: NMCI GOVERNMENT FURNISHED FACILITIES (GFF) NAVY PMO COMMUNICATION PROCESSES

BACKGROUND

During the PMO off-site on 21 May 2002, the facilities team was tasked to produce an information paper synopsizing the facilities communications process. This paper fulfills that requirement. The paper has been updated several times since as personnel changed and procedures have been modified.

DISCUSSION

The Government is under a contractual responsibility to provide EDS GFF to be used as Network Operations Centers (NOCs), help desks, server farms, administration areas, warehouses, and other related spaces. This large DoN-wide effort requires an integrated Navy/contractor team to coordinate facilities provisioning and site build-out.

GFF TEAM NETWORK

The following are Navy GFF team members providing coordination and support:

Navy PMO Facilities

GFF Facilities Manager	Curt Kronberg
curt.kronberg@navy.mil	619-532-1182

GFF Management Analyst	Matt Morrison
matt.morrison@navy.mil	760-522-2812

NMCI & SPAWAR Facilities Support

- NMCI Procuring Contracting Officer (PCO)
- NMCI San Diego Contracts Support
- PMO Technical Division (Code 057)
- SPAWAR Counsel
- SPAWAR IA (PMW-161)
- Customer Project Managers (CPM)


Other Support

- NAVFAC Headquarters & Field Elements
- Major Claimants & Regional Commanders
- Regional Engineers, PWCs & PWOs
- FMB


GFF TEAM STRUCTURE AND PROCESSES

1. Structure

a. **Server Farm/NOC**: The following depicts the GFF team network for communicating during the build-out of NOCs and server farms. Blue (solid line) signifies primary contacts; yellow (dotted line) signifies secondary contacts.



b. **BAN/LAN**: Attachment (A) provides general GFF roles and responsibilities. The following depicts the GFF team network for the build-out of the BAN/LAN infrastructure. Blue (solid line) signifies primary contacts; yellow (dotted line) signifies secondary contacts.



2. Processes

a. **Server Farm & NOC Space Provisioning Process:** The following is the basic process used, and who is involved, for providing space to EDS for the NOCs, server farms, and administrative and warehouse space at the server farm locations.

Provisioning of Server Farm and NOC Spaces

	Action	Responsible Party
Identify Location and Requirements	Coordinate site identification Provide drawings of proposed building Review drawings and facility conditions Validate drawings Conduct site Quicklook Provide Quicklook report	SW Div Station PWO EDS EDS SW Div EDS
Offer and Acceptance	Provide facility assignment letter Complete Basis of Design Review and comment on Basis of Design Resubmit Basis of Design if required by Station PWO Provide Acceptance of Offer letter	Station PWO EDS Station PWO EDS EDS
Design	Make space available to EDS design team Complete 30% design Review 30% design Provide design comments to EDS Provide design comments to EDS Conduct Pre-Construction Conference Complete 100% design Review 100% design Provide design comments to EDS Resubmit 100% design for re-review, if required	Station PWO EDS ROICC/PWC ROICC ROICC ROICC EDS ROICC/PWC ROICC EDS
Prep & Turnover Space to EDS	Remediate HazMat, if required Vacate Spaces, as required Turnover space	Government Government Government
Buildout Site	Begin Construction Provide Transformer (if required) Complete Construction Final walkthrough and signoff Testing and Commissioning Physical Security Inspection Rack and Stack COMSEC Certification Provide as-built drawings to ROICC	EDS Station PWO EDS ROICC/ISF EDS Station EDS Government EDS

b. **BAN/LAN Space Provisioning Process:** The following depicts the processes, and who is involved, for providing space to the EDS for POPs, Intermediate Distribution Frames (IDF) and Medium Distribution Frames (MDF):

Provisioning of BAN/LAN Spaces

	Action	Responsible Party
Identify Need	Site identified to receive NMCI services Identify phasing for buildings Provide drawings of buildings Visit site to understand layout	EDS/PMO EDS Station/Region EDS/Station IT
Identify Location and Requirements	Conceptual design/Architecture Review conceptual design Ensure sufficient power Discuss requirements w/ building occupants Provide existing asbestos reports Assess whether existing closets have sufficient space Preconstruction Conference (note 1)	EDS BAN/LAN Coordinator Station IT/ Station Planning/Tenants Station Planning/EDS Station Tenant Liaison Officer Station Planning EDS ROICC/EDS
Offer and Acceptance	Request specific space SAR to ROICC (note 2) Transmit SAR to Station Planning (note 3) Return processed SAR to ROICC (note 4) Transmit SAR to EDS with copy to SW Div	EDS ROICC Station Planning Station/Regional Planner
Prepare and Turnover Site to EDS	Remediate asbestos, if required Vacate space as appropriate Turnover space	Station Station/Tenant Station PWO
Design	Submit final design to ROICC for distribution (note 5) Review plans for code compliance and compatibility with existing IT infrastructure Review plans for fire protection Provide combined comments Resubmit plans if necessary	EDS ROICC/PWC/Station IT EFD ROICC EDS
Buildout	Construction Periodic safety reviews Final walkthrough and signoff	EDS ROICC ROICC/EDS/PWO Rep

Notes: **Note 1** : One Precon recommended for each group of buildings. The Precon may have already occurred if this is not the first facility in the group.

Note 2 : For LANTFLT activities, all SAR are forwarded to SW Div for validation.

Note 3 : For LANTFLT activities SW Div forwards the SAR to the Regional Commander.

Note 4 : Step deleted in LANTFLT process.

Note 5 : There may be some preliminary submittals needed

c. **BAN/LAN Inside & Outside Cable Plant Processes:** The following depicts the processes, and who is involved, for coordinating the EDS's construction of the outside and inside cable plant:

Inside Cable Plant *

	Action	Responsible Party
Select Cable Route	<ul style="list-style-type: none"> Site identified to receive NMCI services Identify phasing for buildings Visit site to understand layout Provide floor plans of affected buildings and identify buildings with SHPO concerns Provide existing asbestos report for each building affected 	<ul style="list-style-type: none"> EDS/PMO EDS EDS/Station IT/ROICC Station Planning/Cultural Resources Station Environmental
Route Design	<ul style="list-style-type: none"> # Submit SAR with conceptual design avoiding most asbestos and hazardous materials to ROICC Perform asbestos/HazMat survey of cable route, if needed Process SAR including identifying spaces requiring asbestos or hazardous materials remediation Review conceptual design and provide comments to EDS Transmit approved SAR to EDS Inform building tenants that EDS will be working in the area and arrange for access Resolve Government comments on conceptual design 	<ul style="list-style-type: none"> EDS Station Environmental ROICC/Station Planning Station IT/Station Planning ROICC Station Tenant Liaison Officer EDS
Preconstruction	<ul style="list-style-type: none"> Identify equipment laydown area Conduct Preconstruction Conference Provide specific schedule showing when each building will be affected 	<ul style="list-style-type: none"> Station Planning ROICC EDS
Construction	<ul style="list-style-type: none"> Contact building tenants and arrange for access to meet EDS schedule Remediate asbestos as necessary Install cables, etc. Conduct weekly meetings to revise schedules or resolve issues Final walkthrough and signoff 	<ul style="list-style-type: none"> Station Tenant Liaison Officer Station EDS Cable Installers ROICC/EDS/etc. ROICC/EDS/PWO Rep

Notes: * Protected Distribution Systems (PDS) cables must comply with NAVSO P-5239-22

Work can be concurrent with work on equipment closets in the buildings

Outside Cable Plant

	Action	Responsible Party
Route Identification	Site identified to receive NMCI services Provide drawings of existing communications infrastructure Visit site to understand layout Identify phasing for areas of the base Provide station requirements for backfilling, repairing asphalt, compaction, etc. Provide maps showing areas of environmental, Natural and cultural resources concerns	EDS/PMO Station/Region/NCTS/PWC EDS/Station/NCTS/ROICC EDS Station Planning Station/Region Environmental/Natural Resources
Route Design	Submit SAR including conceptual design to ROICC Process SAR Transmit approved SAR or comments to EDS Identify manholes with contaminated water Submit final design to ROICC after resolving comments on conceptual design	EDS Station Planning/Environmental ROICC EDS EDS
Preconstruction	Conduct Preconstruction Conference Identify equipment laydown area Provide schedule showing when access to manholes, road closures, etc. are required	ROICC Station Planning EDS
Construction	Pump out manholes with contaminated water, if required Pump out manholes with non-contaminated water Install cables including trenching, road work, backfill, compact, etc. as required Conduct weekly meetings to revise schedules or resolve issues Final walkthrough and signoff	Station/Region EDS Cable Installers EDS Cable Installers EDS/ROICC/etc. ROICC/EDS/PWO Rep

d. Return of GFF Space to the Government: The following depicts the processes, and who is involved, for coordinating the return of NOC, Server Farm, Administrative, Imaging & Warehouse Space to the Government:

Return of GFF Space & Extension of GFF Temporary Space

	Action	Responsible Party
Review Space Assignment & Current Usage	Conduct an annual review of current permanent space assignments & usage	EDS SM/Facilities
	Conduct quarterly review of temporary space authorizations (for expiration dates) & usage	EDS SM/Facilities
	Identify space on as-built drawings to assist in space usage analysis	EDS SM/Facilities
Assessment of Space to be Retained and/or Returned	Assess current & future usage of permanent & temporary space	EDS SM/Facilities
	Determine excess space to be returned & the estimated date to be returned to the Government	EDS SM/Facilities
	Determine the need to retain any temporary spaces beyond the Government authorized expiration date & determine the expected return date	EDS SM/Facilities
Space Return Notification and/or Temporary Space Extension Request	Draft a letter for return of excess space and/or extension request for use of temporary space. Submit to EDS Contracts.	EDS Facilities
	Submit space return letter, and/or temporary space extension request letter, to the Government NMCI PCO (contracts)	EDS Contracts
Conduct Site Inspection & Identify Space Deficiencies	Conduct joint site inspection of space to be returned to the Government	EDS SM/Facilities & PWO
	Identify EDS actions needed to restore the space to an "as-was" or other mutually agreeable condition	EDS SM/Facilities & PWO
Prepare & Turnover Space	Correct identified actions needed to restore the space prior to final space walk-through	EDS SM
	Vacate spaces & turnover keys	EDS
	Conduct final space walk-through	EDS SM/Facilities & PWO
Government Acceptance of Space Returned	Send letter to EDS (copy to PMO facilities) accepting return of the space and/or extension/disapproval of temporary space extension	Regional Planning
	Update Government space database	PMO facilities

e. **Website:** The Facilities Team maintains a website at https://portal.navfac.navy.mil/portal/page?_pageid=34,88189&_dad=ptl&_schema=PTLP for a communications tool. The website contains status updates, process handbooks such as this one, lessons learned, contract decisions and more.

f. **Coordination with the USMC PMO:** The Navy facilities team has been coordinating with the USMC PMO, and Headquarters Marine Corps, on common issues, contract concerns, and lessons learned. The Navy PMO facilities team has assisted the Marine Corps with site selection criteria, security connections, and fulfillment of some warehouse space requirements. The NAVFAC ROICC offices have provided, and will continue to provide, construction management during facility build-out.

Attachment (A)

ROLES AND RESPONSIBILITIES

1. NMCI Director's Office
 - Serves as the Navy's single point of contact for NMCI implementation.
2. SPAWAR NMCI Program Management Office (PMO)
 - Execution office for the NMCI program.
3. SPAWAR NMCI Procuring Contracts Office (PCO)
 - Serve as the primary contractual interface with EDS.
 - Has approval authority for any GFF provision issues that may affect contract price or time.
 - Negotiate and award changes to the NMCI contract.
4. SOUTHWESTNAVFACENCOM (SW Div) (NMCI Navy GFF PMO)
 - Facilitate the identification and provisioning of GFF. Naval Facilities Engineering Command (NAVFAC) established a GFF Program Management Office at Southwest Division located in San Diego, CA.
 - Coordinate between ROICCs and the PCO.
 - Draft PCO decision papers and/or NMCI Playbook issues on GFF issues.
 - Reports to the NMCI PMO and NMCI Director's Office (DRPM), and facilitates the NMCI process and coordination among the NMCI GFF team members. This team includes representatives from the regional commander staffs, major claimants, NMCI PMO, NAVFAC, customer technical representatives (CTR), claimant program managers (CPM), regional integration leads (RIL), site integration leads (SIL), local commands, public works officers/departments/facilities management departments (PWO/PWD/FMO), EFD/EFAs including ROICC offices, public works centers and EDS.
 - Publish status of EDS build-out construction for Navy facilities in various forms including a monthly report with Navy and Marine Corps-wide distribution.
 - Provide briefings on GFF and build-out construction.
 - Provide liaison between EDS and Navy activities and Regions when issues are identified.
 - Coordinate closely with SPAWAR components on all aspects of the GFF and provisioning process.
5. Naval Facilities Engineering Command
 - Engineering Field Divisions/Engineering Field Activities (EFD/EFA)
 - Review of EDS build-out design, focusing on life safety, and environmental.
 - Fire protection engineer provides review and consultation.
 - Construction oversight per COMNAVFACENCOM letter of 20 May 2002.
 - Final acceptance of newly installed or modified fire suppression systems.
 - Review of special site-specific engineering reports provided by EDS.
 - Provide other assistance as required such as Real Estate expertise or NEPA expertise (when not available from the Region or activity).
 - Resident Officer in Charge of Construction (ROICC)
 - Safety and coordination.
 - Interface and coordination with other construction contractors in the vicinity.
 - Arrange for Fire Protection consultation, review and acceptance of inside cable installation designs and installation.
 - ROICC liaison assistance also to provide:

Attachment (A) (Cont)

- Coordination of the Government review of EDS's outside and inside cable plant design, including receipt and distribution of designs between all involved parties. (It should be noted that these reviews are limited to safety, UFAS, fire protection and general code compliance. EDS is designing to commercial standards since all the equipment that they will be installing will be owned and maintained by EDS).
- Coordination to resolve Hazmat issues. Asbestos is a significant challenge. Coordinate with environmental and Public Works to get asbestos surveys done for each building and facility that the cable/equipment contractor will be going into and provide copies to EDS.
- Construction start-up coordination and assistance similar to what is provided for new construction projects, including pre-construction conferences and assistance on utility outages, dig permits, security passes, lay down areas, and street closures. Separate pre-construction meetings are recommended to manage various implementation phases, such as the outside and inside cable plant construction phase being conducted in and around groups of buildings.
- Visits to the job site, as appropriate, to gain a perspective for jobsite safety and reasonable assurance that construction complies with the design.
- Liaison and assistance with other station departments (i.e., Public Works, Security, Environmental, Fire Department, etc.) as required to maintain construction progress.
- Coordination with the NMCIGFF PMO.
- Coordination and interface with other construction contracts in the vicinity of the NMCIG construction.
- Distribute design drawings for review and collect review comments.
- If the ROICC determines that EDS is not building to safety codes (i.e., NEC or NFPA), following federal safety and environmental regulations, or maintaining a reasonable standard of care, the ROICC shall immediately notify the NMCIGFF PMO to provide them details of the problem and a recommended resolution. The ROICC has the authority to suspend work when life-threatening safety violations or practices are observed.

7. Activity Public Works Officer (PWO) or (PWD), or Facilities Manager

- Assistance with the GFF identification process, including space for contractor lay down areas and temporary parking.
- Site approval process including NEPA, HazMat, help with PWC coordination, and coordination with other projects and facilities planned or on going.
- Design review for the following items:
 - Basic life safety and fire code compliance
 - Compatibility with existing facilities
 - Uniform Federal Access Standards (UFAS) compliance
 - Ensure that building drawings are signed by appropriate discipline registered engineers
 - COMSEC and other security criteria
- In areas not serviced by public works centers, perform all functions delineated for the PWC.
- Ensure the following are available prior to the EDS initial site visit to review proposed facilities:
 - As-built or record drawings of proposed facilities

Attachment (A) (Cont)

- Building asbestos and hazardous materials reports
 - Building AIS reports
 - Other requested items
8. Public Works Center (PWC) (When project is in their AOR) (or PWD)
- Utility connection interface, design review and coordination, and support of utility outages and connections.
 - Input to the SCM concerning utilities and equipment maintenance and coordination with EDS.
 - Other support as requested.
9. Regional Engineers
- Oversee the site selection process. Experience to date has shown that active participation/involvement by regional engineers significantly improves coordination and efficiency of the process (e.g., including completion of natural and cultural resource studies, state historical preservation office coordination, etc).
10. EDS
- Obtain information on location of empty conduits, site utility drawings, building asbestos reports and any other information needed to start design from the activity PWO during 30% design development.
 - Forward a copy of the drawings and specifications electronically to the ROICC and NAVFAC NMCIGFF PMO (attention: David Nelson), along with a proposed construction schedule for review. It is assumed that the outside cabling installation drawings will precede the inside cable plant installation drawings. In each case the following sequences will be the same. Before installation of the inside cabling can start, the building(s) must be inspected for asbestos by the activity. EDS will provide to ROICC:
 - 30% outside cable plant design development drawings
 - Preliminary construction schedule
 - Attend the pre-construction meeting set up by the ROICC/PWO. During the meeting the roles and responsibilities will be detailed and activity policy pertaining to construction, site approvals, design reviews, outages, etc., will be discussed.
 - Submit 100% drawings for final review to the ROICC electronically with copy to the NAVFAC NMCIGFF PMO.
 - Provide the following:
 - Quality control, quality assurance and safety
 - Construction management
 - Helping to obtain personnel and vehicle passes
 - Notification and control of utility outages/tie-ins to station utilities
 - Notify the ROICC of any environmental issues and following local, state and federal regulations and laws
 - Provide traffic control and obtain approval on haul routes
 - Apply for all permits including digging, hot work, air emission permits, etc.
 - Notify the ROICC or Base security regarding security issues
 - Comply with Base regulations
 - Design necessary for space build-out and infrastructure construction
 - Design oversight, inspection and certification (in accordance with the current version of MIL-HNBK 1008) of Fire Protection/Life Safety systems to allow for NAVFAC certification

Attachment (A) (Cont)

- Proper storage of materials on site
- Coordination of equipment and materials movement
- Coordination of new work with existing conditions including existing underground utilities
- Adherence to federal, state and local environmental regulations

Attachment (B)

ABBREVIATIONS

AIS	Annual Inspection Survey
AOR	Area of Responsibility
BAN	Base Area Network
CPM	Customer Project Manager
CTR	Contract Technical Representative
DoN	Department of the Navy
DRPM	Direct Reporting Program Manager
DREN	Defense Research Engineering Network
EFA	Engineering Field Activity
EFD	Engineering Field Division
FMB	Financial Management Board
GFF	Government Furnished Facilities
HAZMAT	Hazardous Materials
IC (AKA IDF)	Intermediate Cross Connect
IDF	Intermediate Distribution Frame
IT	Information Technology
LAN	Local Area Network
MC (AKA MDF)	Main Cross Connect
MDF	Main Distribution Frame
NCE	Network Communications Engineer
NCTS	Naval Computer and Telecommunication Station
NEC	National Electrical Code
NEPA	National Environmental Policy Act
NFPA	National Fire Protection Association
NMCI	Navy Marine Corps Intranet
NOC	Network Operations Center
PCO	Procuring Contracting Officer
PDS	Protected Distribution System
PMO	Program Management Office
PMW	Program Manager, Warfare
POP	Point-of-Presence
PWC	Public Works Center
PWD	Public Works Department
PWO	Public Works Officer
RIL	Regional Integration Lead
ROICC	Resident Officer in Charge of Construction
SAR	Site Access Request
SCM	Site Construction Manager
SPAWAR	Space & Naval Warfare Systems Command
SW Div	Southwest Division, Naval Facilities Engineering Command
UFAS	Uniform Federal Accessibility Standards
USG	United States Government
USMC	United States Marine Corps